

## City of Brookhaven, GA

### 2019 PAVED ROADS

| NO | STREET NAME          | FROM STREET      | TO STREET            | PAVEMENT LENGTH (FT) | LANE MILE | SUPER SEG PCI | REHAB ACTIVITY    | FINAL PCI | PAVED DATE |
|----|----------------------|------------------|----------------------|----------------------|-----------|---------------|-------------------|-----------|------------|
| 1  | Afton Ln             | EAST END         | Buford Hwy           | 554                  | 0.21      | 43            | Full Recon        | 100       | 05/02/19   |
| 2  | Ashburn Ln           | SOUTH END        | Duke Rd              | 996                  | 0.38      | 43            | Full Recon        | 100       | 05/21/19   |
| 3  | Barkston Ct          | WEST END         | W Nancy Creek Dr     | 585                  | 0.22      | 24            | Full Recon        | 100       | 04/23/19   |
| 4  | Briarwood Way        | Briarwood Rd     | Drew Valley Rd       | 1,427                | 0.54      | 41            | Moderate Olay+RR1 | 95        | 03/13/19   |
| 5  | Burch Cir            | Drew Valley Rd   | Drew Valley Rd       | 1,852                | 0.70      | 54            | Full Recon        | 100       | 05/15/19   |
| 6  | Clearview Dr         | N Druid Hills Rd | EAST END             | 1,099                | 0.42      | 44            | Full Recon        | 100       | 05/30/19   |
| 7  | Club Commons Cir     | Club Commons Cir | Mabry Rd             | 1,369                | 0.52      | 42            | Full Recon        | 100       | 04/25/19   |
| 8  | Executive Park North | Briarhill Ln     | Executive Park Dr    | 624                  | 0.24      | 53            | Moderate Olay+RR1 | 95        | 03/19/19   |
| 9  | Flowerland Dr        | Hartford Gln     | Harts Mill Rd        | 160                  | 0.06      | 44            | Moderate Olay+RR1 | 95        | 03/22/19   |
| 10 | Folkstone Rd         | SE END           | Afton Ln             | 979                  | 0.37      | 43            | Full Recon        | 100       | 05/02/19   |
| 11 | Hartford Gln         | WEST END         | EAST END             | 350                  | 0.13      | 44            | Moderate Olay+RR1 | 95        | 03/22/19   |
| 12 | Rennes Ct            | Rennes Dr        | EAST END             | 487                  | 0.18      | 43            | Full Recon        | 100       | 05/06/19   |
| 13 | Rennes Dr            | Breton Cir       | NORTH END            | 718                  | 0.27      | 43            | Full Recon        | 100       | 05/06/19   |
| 14 | Richwood Dr          | Wayland Cir      | Wayland Cir          | 1,012                | 0.38      | 41            | Full Recon        | 100       | 05/13/19   |
| 15 | Stratfield Cir       | Stratfield Dr    | Stratfield Dr        | 1,523                | 0.58      | 43            | Full Recon        | 100       | 04/11/19   |
| 16 | Tall Tree Dr         | Roxboro Dr       | E Roxboro Rd         | 1,070                | 0.41      | 70            | Moderate Olay+RR1 | 95        | 03/21/19   |
| 17 | Tripple Creek Ct     | E Nancy Creek Dr | NW END               | 462                  | 0.18      | 24            | Full Recon        | 100       | 04/23/19   |
| 18 | Tryon Pl             | SOUTH END        | Tryon Rd             | 790                  | 0.30      | 43            | Full Recon        | 100       | 05/24/19   |
| 19 | Tugaloo Dr           | Coosawattee Dr   | EAST END             | 689                  | 0.26      | 43            | Moderate Olay+RR1 | 95        | 03/11/19   |
| 20 | Winchester Trl       | Remington Rd     | Chamblee Dunwoody Rd | 1,338                | 0.51      | 40            | Moderate Olay+RR1 | 95        | 05/31/19   |

**2019 Paving Total Miles:**

**3.43**

**6.85**

**Completed: May 31, 2018**